



### Project Initiation Request (PIR)

<b>PCTS No.:</b>	<b>14511</b>	<b>Request Date:</b>	07/17/2015
<b>GENERAL</b>			
<b>Requestor Name:</b>	DANIEL MATHEWS	<b>Contact No.:</b>	(786)268-5401
<b>Division:</b>	720: Water Transmission & Distribution Division	<b>Request Entered By:</b>	DAVID FRANCIS BROWN
<b>Project Name:</b>	MIAMI SPRINGS AGREEMENT, WATER SYSTEM FIRE FLOW & WATER SERVICE IMPROVEMENTS PHASE #3		
<b>Project Description:</b>	Replace undersized water main with approximately 5,600' of 12" water main pipe as per The Miami Springs Agreement in various streets around circle to improve fire flow and water service in the area		
<b>Project Address:</b>	Curtiss Parkway to Canal ST South DR to Park ST		
	Miami Springs, FL	33166	S-19 / T-53 / R-41
<b>Program:</b>	RR: Renewal and Replacement		
<b>District(s):</b>			
<b>Project Priority:</b>	Medium	<b>Atlas Page:</b>	L11
<b>WORK REQUESTED</b>			
<b>Project Type:</b>	Water		
<b>Work Requested:</b>	Finished Water Distribution System (≤24" dia.) (Replace undersized water main with approximately 5,600' of 12" water main pipe as per The Miami Springs Agreement in various streets around circle to improve fire flow and water service in the area )		
<b>Purpose of Project:</b>	System Betterment, Maintenance Need, Operational Improvement, OTHER: Must Be Done As Per The Miami Springs Agreement, Water System Fire Flow & Water Service Improvements		
<b>Who May be Needed:</b>	Survey, Utilities/Pipeline Design, Hydrology/Geotechnical, Regulatory Compliance/Permits, Specifications, Procurement, Construction Management		
<b>Activities Required:</b>	Surveying, Develop Design Drawings, Develop Specifications, Subsurface Investigations, Obtain Permits, Contract Procurement, Manage Construction/Inspection		
<b>FDOT Agreement No.:</b>		<b>Agency/Agreement No.:</b>	
<b>Project to be Designed By:</b>	WASD/CONSULTANT	<b>Project to be Constructed By:</b>	CONTRACTOR
<b>Remarks:</b>	Replacement of undersized water main pipe with 5,610' of 12" DI pipe as per Miami Springs Agreement. Install fire hydrants, water services, valves and stubs as required. Please contact Luis Aguiar, Peter Jelonek, and David Charran for funding Monies should be set aside for this project ( See Attached Maps )		
<b>CRITICAL DATES</b>			
<b>Planned Start:</b>	9/11/2015	<b>Desired Completion:</b>	12/15/2017
<b>Grant Deadline:</b>		<b>In-Service Compliance Deadline:</b>	
<b>BUDGETING INFORMATION</b>			
<b>Total Estimated Cost:</b>			
<b>Funded Status:</b>			
<b>Funding Source:</b>			
<b>MYCP Project No.:</b>		<b>Division:</b>	Please select
<b>MYCP Sub-Project No.:</b>		<b>Page/Line No.:</b>	
<b>Fund No.:</b>		<b>Bond Issue:</b>	
<b>Budget Item No.:</b>		<b>Item:</b>	
<b>ATTACHMENTS</b>			
L 11 Miami Springs Agreement, Areas @ Cir Maps 2.pdf,			

Page, L11 Install Approximately 5,610' of 12" WM  
Various B.U @ Circle AS Per Miami Springs Agreement



